

Milton #3 Catholic Elementary School - Construction Schedule

EVENT	Month												Percent Complete
	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	Jun.	July	Aug.	Sept.	Oct.	
C-1 General Trades													100%
C-2 Masonry													90%
C-3 Mechanical													
C-4 Electrical													
C-5 Precast Concrete													80%
C-6 Structural Steel													
C-7 Membrane Roofing													
C-8 Aluminum Windows													70%
C-9 HM Frames and Doors													
C-10 Elevator													
C-11 EMS Controls													60%
C-12 Asphalt Paving													
C-13 Landscaping													
C-14 Painting													50%
C-15 Millwork													
C-16 Drywall and Acoustics													
C-17 Ceramic Tile Flooring													40%
C-18 VCT Flooring													
C-19 Carpet Flooring													
C-20 Gym Flooring													30%
C-21 Metal Lockers													
C-22 Chalk and Tackboards													
C-23 Gym Equipment													20%
C-24 Movable Walls (Curtains)													
C-25 Toilet Partitions													
C-26 Washroom Accessories													10%
C-27 Signage													
C-28 Data Cabling (Phone)													
Cleanup and Commissioning													0%
Projected % Complete	5	8	14	23	35	56	71	82	90	97	99	100	
Actual % Complete	17	25	32	40	48								

Projected Event Schedule
Actual Event Progress



Projected Construction Progress
Actual Construction Progress

