



# Milton #3 Catholic Elementary School Construction Project

## Construction Report - November 2006



### Construction Update

- The above pictures taken on December 11th show completed first floor masonry walls, completed gym floor concrete slab and structural steel erected ready for precast second floor slabs. The top right picture shows the scaffolding in place to complete the last wall required for the precast slabs.
- Mechanical and electrical trades have been installing underground services and plumbing and electrical conduit in finished masonry walls.
- Electrical power is being provided by site generators and water is being shipped in and stored in an on site tank.
- Site services will commence once permits are received from the Town of Milton.

### Schedule Update

- Ground floor concrete floor slabs should be completed by the end of December.
- Precast second floor slabs may also be placed before the end of the month if delivery can be arranged.
- Mechanical and electrical trades will continue with conduit and piping installations. They will also start services below the second floor slabs as soon as they are available.

If you have any comments or questions about the new school please contact John Langill, Assistant Superintendent of Education @ 1-905-632-6300 ext. 127 or E-Mail langillj@hcdsb.org . For school construction information contact Giacomo Corbacio, Superintendent of Facilities @ 1-905-632-6300 ext. 170 or E-Mail corbaciog@hcdsb.org.

