



Milton #3 Catholic Elementary School *Construction Project*

Construction Report - January 2007



Construction Update

- The above pictures taken on February 15th show temporary heat and switch gear installed in the electrical room. The bottom pictures show second floor snow clearing and roof structural steel.
- Mechanical and electrical trades have been installing services below the second floor slabs in the corridors and classrooms as well as installing conduit and pipe in second floor walls as they are installed.
- Electrical power is being provided by site generators and water is being shipped in and stored in an on site tank.
- Site services will commence once permits are received from the Town of Milton.

Schedule Update

- Masonry walls above the second floor and roof structural steel should be completed during the month of February. Steel deck and roofing will follow.
- Mechanical and electrical trades will continue with conduit and piping installations. They will also be installing ductwork for air handling services. Heavy mechanical equipment should arrive in March.
- Progress has been slower than expected due to the extremely cold weather.

If you have any comments or questions about the new school please contact John Langill, Assistant Superintendent of Education @ 1-905-632-6300 ext. 127 or E-Mail langillj@hcdsb.org . For school construction information contact Giacomo Corbacio, Superintendent of Facilities @ 1-905-632-6300 ext. 170 or E-Mail corbaciog@hcdsb.org.

