



# Milton #3 Catholic Elementary School Construction Project

## Construction Report - March 2007



### Construction Update

- The above pictures taken on April 3rd show the exterior being insulated prior to brickwork, second floor partition walls being installed, the exterior of the mechanical room wall above the roof and the mechanical room with equipment set in place.
- Mechanical and electrical trades are installing services at the second floor level. A temporary generator has been placed on site to provide construction power.
- Second floor block partition walls are nearing completion and the floor topping has been completed.
- Site services will commence once permits are received from the Town of Milton and fill material has been removed from the school site.

### Schedule Update

- Exterior brickwork will be continue in April and the built up roofing membrane will be completed.
- Mechanical and electrical trades will continue with conduit and piping installations. They will also be installing ductwork for air handling services.
- The mechanical room will be started once the roof has been competed.

If you have any comments or questions about the new school please contact John Langill, Assistant Superintendent of Education @ 1-905-632-6300 ext. 127 or E-Mail langillj@hcdsb.org . For school construction information contact Giacomo Corbacio, Superintendent of Facilities @ 1-905-632-6300 ext. 170 or E-Mail corbaciog@hcdsb.org.

